

EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Development of Burial Ground ward No. 13,C Category Part-1
2	Estimate Cost	89.50 Lakhs
3	Job Code	013-18-000092
4	P-Code	P0485
5	A S No.	BBMP/EE/PD/AS/02/17-18 Dt:03.08.2018
6	T.S. No	CE/DZ/TS/20/18-19Dt: 13.18.2018
7	Work Order /Aggreement NO.	EE/PD/WO/03/2018-19 Dt: 11.09.2018
8	Tender Premium	S.R
9	Stipulated Time for completion of work	180 Days
10	Targeted Monthly Progress	-
11	Progress Achived Till date	Work completed.
12	Reasons of delay	ಸದರಿ ಕಾಮಗಾರಿಯಲ್ಲಿ ಕಾಂಪೌಡ್ ಮತ್ತು ಕೊಠಡಿಯ ಗೋಡೆಗಳಿಗೆ ಬಣ್ಣ ಮಾಡುವ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 100 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
13	Time Extension Requested	100 Days
14	Assistant Executive Engineer's Recommendation	ವಿಳಂಬ ಅವಧಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಿದ ಕಾಮಗಾರಿಯ ಕಾರಣ ಮೊತ್ತಕ್ಕೆ ಸೂಕ್ತ ದಂಡ ವಿಧಿಸಬಹುದು ಎಂದು.
15	Executive Engineer's Recommendation	ಲಿಖಿತವಾಗಿ ಕಾಮಗಾರಿಯ ನಿರ್ವಹಿಸಿದ ಕಾಮಗಾರಿಯ ಮೇಲೆ ರೂ 6,000/- ಸೂಕ್ತ ಶೇ 5% ರಾಶಿ ರೂ. 3050/- ಮೊತ್ತವನ್ನು ಕಲಾಪದ ಲಿಖಿತವಾಗಿ ಮಂಡನೆ ಮಾಡಿರುತ್ತದೆ.
6	Superintending Executive Engineer's Recommendation	
7	Chief Engineer's Recommendation	
	Time Extension Granted	
	Conditions imposed if any	

Siddharth
Engineer
t Division

[Signature]
Asst.Executive Engineer
Project Division

[Signature]
Executive Engineer
Project Division